



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

29th May 2021

Our Reference: 21101:NB961

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
MARIGOLD – STAGE 9 (TARNEIT)**

Please find attached our Report No's 21101/R001 to 21101/R005 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density commenced in February 2021 and was completed in May 2021.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services


Nick Brock

FIGURE 1


WARNING
BEWARE OF UNDERGROUND SERVICES
 The locations of underground services are approximate only and their exact position should be proven on site. No guarantee is given that all existing services are shown. Locate all underground services before commencement of works **DIAL 1100 BEFORE YOU DIG**
 www.1100.com.au



TYPICAL SECTION THROUGH CUT OFF DRAIN
 NOT TO SCALE



CUT BATTER INTO FUTURE LOT SECTION A-A
 NOT TO SCALE




FILL BATTER INTO FUTURE LOT SECTION B-B
 NOT TO SCALE

LEGEND - LAYOUT PLAN
 ALL PROPOSED, FUTURE & EXISTING SERVICE LOCATIONS ARE SHOWN INDICATIVELY

- STORMWATER DRAIN, PTT & PROPERTY INLET
- MAIN DRAIN
- SWALE DRAIN
- SEWER & MAINTENANCE STRUCTURES
- HOUSE DRAIN
- ELECTRICITY (U GROUND)
- ELECTRICITY (O GRADE)
- GAS
- TELSTRA
- OPTIC FIBRE
- WATER
- RECYCLE WATER
- AG. DRAIN
- SERVICE CONDUITS
- TACTILE PAVERS
- EXISTING STORMWATER DRAIN
- EXISTING MAIN DRAIN
- EXISTING SWALE DRAIN
- EXISTING SEWER & MAINTENANCE STRUCTURES
- ZERO LOT LINES

- 141.34 EXISTING SURFACE LEVEL
- FS140.35 FINISHED BUILDING LINE LEVEL
- FR157.40 FINISHED RIDGE LINE LEVEL
- CH270.00 CHANGE
- STRUCTURAL FILL > 200mm DEEP
- EXISTING STRUCTURAL FILL > 200mm DEEP
- CUT > 200mm DEEP
- DIRECTION OF FALL
- OVERLAND FLOW
- GRADED IN DIRECTION OF FALL TO LEVEL INDICATED
- EDGE STRIP SURVEIL DRAIN, "NO ROAD" SIGN & BARRIER
- PERMANENT SURVEY MARK
- TEMPORARY BENCH MARK
- PROPOSED DRIVEWAY & FOOTPATH
- PROPOSED INDUSTRIAL DRIVEWAY
- PROPOSED SHARED FOOTPATH
- PROPOSED ROAD PAVING
- EXISTING ROAD PAVING




Approximate field density test location

ISSUED FOR CONSTRUCTION

REV	DATE	AMENDMENT / REVISION DESCRIPTION	DESIGN	APPROVAL
0	09/10/20	ISSUED FOR CONSTRUCTION	M/MH	BS

All setting out should be carried out in accordance with MPA/Council's standard drawings or as nominated on hard copy plans provided by SMEC. Any digital information supplied by this office is for information only. Any discrepancies should be discussed with the superintendent.

TITLE	NAME
DRAFTER	M.Holmquist
DESIGNER	M.Holmquist
CHECKED	S.Pelaw
AUTHORISED	B.Sanderson
REFERENCE No. 1	2360E-09
REFERENCE No. 2	



SMEC
 Member of the Surlana Jurong Group
 ABN 47 963 475 149
 Colles Square, Tower 4, Level 20, 727 Colles St
 Melbourne, VIC 3008
 Ph 03 9514 1500

GROWLAND

MELBURN REF	PROJECT / DRAWING No.	SHEET No.	REVISION
359 F9	2360E-09-03	03 of 25	0

Margild - Stage 9
 Wyndham City Council
 Road and Drainage
 Earthworks Plan



COMPACTION ASSESSMENT

Job No 21101
 Report No 21101/R001
 Date Issued 29/05/2021

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BS
Project	MARIGOLD - STAGE 9	Date tested	09/02/21
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:39
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No		1	2	3	4	5	6
Location		REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	175
Field wet density	t/m ³	1.90	1.90	1.92	2.05	1.88	1.93
Field moisture content	%	26.1	28.2	26.1	25.8	27.9	27.2

Test procedure AS 1289.5.7.1

Test No		1	2	3	4	5	6
Compactive effort		Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.00	1.95	1.94	2.10	1.97	1.98
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	28.0	29.5	27.0	28.5	30.0	28.0

Moisture Variation From Optimum Moisture Content	2.0% dry	1.5% dry	1.0% dry	2.5% dry	2.0% dry	1.0% dry
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	95.0	97.5	99.0	98.0	95.5	97.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 1 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 21101
 Report No 21101/R002
 Date Issued 11/05/2021

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BS
Project	MARIGOLD - STAGE 9	Date tested	10/02/21
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	09:51
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No		7	8	9	10	11	12
Location		REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	175
Field wet density	t/m ³	1.77	1.77	1.69	1.76	1.76	1.76
Field moisture content	%	32.0	26.9	24.9	35.5	30.3	30.8

Test procedure AS 1289.5.7.1

Test No		7	8	9	10	11	12
Compactive effort		Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.79	1.76	1.74	1.75	1.77	1.76
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	33.0	29.0	27.5	33.0	33.0	32.0

Moisture Variation From Optimum Moisture Content	1.0% dry	2.0% dry	2.5% dry	2.5% wet	2.5% dry	1.0% dry
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	99.0	100.5	97.0	101.0	99.5	100.5
-----------------------------------	---	------	-------	------	-------	------	-------

Material description

No 7 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21101
Report No 21101/R003
Date Issued 11/05/2021

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BS
Project	MARIGOLD - STAGE 9	Date tested	11/02/21
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:57
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	16	17	18
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.71	1.77	1.68	1.78	1.70
Field moisture content	%	35.9	24.6	28.3	36.8	35.3

Test procedure AS 1289.5.7.1

Test No	13	14	15	16	17	18
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.76	1.75	1.74	1.75	1.74
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	34.0	27.0	31.0	35.0	33.5

Moisture Variation From Optimum Moisture Content	2.0% wet	2.5% dry	2.5% dry	2.0% wet	2.0% wet	2.0% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	97.5	101.5	96.5	101.5	98.0	95.5
-----------------------------------	---	------	-------	------	-------	------	------

Material description

No 13 - 18 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 21101
 Report No 21101/R004
 Date Issued 12/04/2021

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BS
Project	MARIGOLD - STAGE 9	Date tested	11/02/21
Location	TARNEIT	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	10:02
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	21	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth	mm	175	175	175	-	-
Field wet density	t/m ³	1.88	1.80	1.83	-	-
Field moisture content	%	30.9	35.3	38.4	-	-

Test procedure AS 1289.5.7.1

Test No	19	20	21	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	-	-
Peak Converted Wet Density	t/m ³	1.89	1.87	1.87	-	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	34.0	33.0	36.0	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% wet	-	-	-
--	----------	----------	----------	---	---	---

Density Ratio (R _{HD})	%	99.5	96.5	98.0	-	-
-----------------------------------	---	------	------	------	---	---

Material description

No 19 - 21 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 21101
 Report No 21101/R005
 Date Issued 29/05/2021

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	BS
Project	MARIGOLD - STAGE 9	Date tested	27/05/21
Location	TARNEIT	Checked by	JHF

Feature	DAM BACKFILL	Layer thickness	200 mm	Time: 13:01
---------	--------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No		22	23	24	25	26	27
Location		REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL	m	0.4	0.4	0.2	0.2	fsl	fsl
Measurement depth	mm	175	175	175	175	175	175
Field wet density	t/m ³	1.80	1.78	1.84	1.83	1.75	1.75
Field moisture content	%	32.7	28.2	30.8	31.5	31.4	31.5

Test procedure AS 1289.5.7.1

Test No		22	23	24	25	26	27
Compactive effort		Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.85	1.83	1.90	1.87	1.84	1.82
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	34.5	30.0	33.0	33.5	31.5	31.5

Moisture Variation From Optimum Moisture Content	1.5% dry	1.5% dry	2.0% dry	2.0% dry	0.0%	0.0%
--	----------	----------	----------	----------	------	------

Density Ratio (R _{HD})	%	97.5	97.0	96.5	98.0	95.0	96.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 22 - 27 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry